



TOWNHOUSE INSTALLATION DATES

The following is a tentative schedule of Townhouse Pre-Fabricated Unit Installations. All module units will arrive 2 days prior to the set date at approximately 2AM. These dates are tentative and subject to weather conditions, delivery and GOVO approvals. Additional units may be added.

July 12, 2007	263-20 73 rd Ave & 260-04 73 rd Ave
July 19, 2007	254-09 74 th Ave. & 74-15 LNP
July 26, 2007	74-11 LNP & 74-13 LNP
August 2, 2007	247-07 76 th Ave & 247-05 76 th Ave
August 9, 2007	247-38 77 th Crescent & 247-75 77 th Crescent
August 16, 2007	260-01 UTP & 255-63 75 th Avenue
August 23, 2007	73-23 260 th Street